Construction Project Controls Dashboard
Weekly Progress Report — A3 Executive Summary

Data Date: 2026-09-22
Week 18

OVERALL PROGRESS POSITION

CUMULATIVE PLANNED PROGRESS
19.1 %
Cumulative planned at previous reporting week (W17, 15-Sep-2026): 18.3 %
+0.8 pp

CUMULATIVE ACTUAL PROGRESS
17.7 %
Cumulative actual at previous reporting week (W17, 15-Sep-2026): 17.2 %
+0.6 pp

PROGRESS VARIANCE (ACTUAL − PLANNED)
-1.4 pp
Variance at previous reporting week (W17, 15-Sep-2026): -1.1 pp
-0.2 pp
Behind

EXECUTIVE SCHEDULE POSITION

FORECAST COMPLETION DATE
2027-05-26
Delayed

CURRENT PROJECT DELAY
15 days
Delayed

CRITICAL ACTIVITIES
115 activities
Critical activities in previous reporting week (W17): 170 activities
-55 activities

SCHEDULE STATUS
Delayed
Delayed

CUMULATIVE PLANNED VS ACTUAL PROGRESS



WEEKLY PLANNED VS ACTUAL PROGRESS AND WEEK-ON-WEEK VARIANCE


WEEKLY PLANNED VS ACTUAL PROGRESS



WEEKLY PLANNED AND ACTUAL PROGRESS VARIANCE



PROGRESS BY PHASE — PLANNED VS ACTUAL



MAJOR CONSTRUCTION, ENGINEERING AND QUALITY EXCEPTIONS

Shuttering of Columns , Walls & Staircase	Warning
ACCESS CONTROL INSTALLATION DETAIL	Warning
Chemical Treatment system	Warning
MEP COORDINATION LAYOUT - UPPER BASEMENT PLAN (CONSERVE)	Warning
MEP COORDINATION SECTION LAYOUT - UPPER BASEMENT PLAN (CONSERVE)	Warning
Shoring Works	Warning
GI Fire Rated Ducts for Smoke Control System	Warning
Non-Conforming Blockwork and Associated MEP Works – 4th Podium Floor to 4th Floor	Warning

TRADE SCHEDULE COMPARISON — PLANNED VS ACTUAL



ENGINEERING SUBMISSIONS — LAST 4 WEEKS BY TRANSMITTAL TYPE



QA/QC DOCUMENT STATUS SUMMARY

TOTAL DOCUMENTS
5 documents


OPEN DOCUMENTS (OPN)
2 documents

CLOSED DOCUMENTS (CLS)
3 documents

OPEN OVER 14 DAYS
1 documents
Warning


UNIQUE DOCUMENTS
5 documents

ENGINEERING STATUS DISTRIBUTION — DWG




B	121	61%
C	32	16%
D	1	1%
UR	46	23%

ENGINEERING STATUS DISTRIBUTION — MAT




B	114	87%
C	14	11%
D	1	1%
UR	2	2%

ENGINEERING STATUS DISTRIBUTION — PRQ



B	10	67%
UR	5	33%

CURRENT PLANNED VS ACTUAL MANPOWER BY RESOURCE



PLANNED VS ACTUAL KPI QUANTITIES CUMULATIVE TO DATE



WEEKLY PLANNED VS ACTUAL KPI QUANTITIES — CURRENT REPORTING WEEK

